

Gainsborough Studios
East Block
Progress report 005



East Block

Inside Courtyard

Scaffold erecting -100%
Structural engineer works -100%
Removing old render-100%
Removing old timber board-60%
Reinstall new YWall board -0%
EPDM remedial works -0%
Removing timber Handrail balustrades -100%
Reinstall new Soltherm System-0%
Replace balconies decking-0%
Replace balconies cladding -0%

River Side elevation

Scaffold erection -100%
Removing ACM cladding -90% (1 level left ,is a mirror fitted on the panels)
Reinstall aluminium cladding -10 %
Reinstall epdm-90 %
Remove old decking-30%
Reinstall new decking-0%

Penthouse

Scaffold erection-100%
Strip old cladding-0%
Reinstall new cladding-0%
Remove decking-0%
Reinstall decking -0%

Issues :

RFOIL need to be revised by FE