

**Gainsborough Studios
East Block
Progress report 010**



East Block

Inside Courtyard

Scaffold erecting -100%
Structural engineer works -100%
Removing old render-100%
Removing old timber board-60%
Reinstall new YWall board -100%
EPDM remedial works -100%
Removing timber Handrail balustrades -100%
Reinstall new Soltherm System-80%
Replace balconies decking-100%
Replace balconies cladding -0%

River Side elevation

Scaffold erection -100%
Removing ACM cladding -100%
Reinstall aluminium cladding -97 %
Reinstall epdm-100%
Remove old decking-100%
Reinstall new decking-100%

Penthouse

Scaffold erection-100%
Strip old cladding-0%(start on 11.09,materials on order to be delivered by 09.09)
Reinstall new cladding-0%
Remove decking-0%
Reinstall decking -0%

Issues :

Confirmation of RFOIL to stay in place .